

**E. Bexhill Drive**  
**Public Right-of-Way Construction Impacts**

Side: East/ Odd Numbers  
 Limits: Kent St to Old Spring Rd  
 Sidewalk Width: 5 Ft  
 Sidewalk Material: Concrete  
 Road Width: 26-Ft Curb to Curb

ADDRESS	CONSTRUCTION IMPACTS
3306 Kent St, side of property along E. Bexhill Dr	Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace along the E. Bexhill side of the property. Sidewalk will run behind storm drain inlet top. Remove and replace existing concrete driveway apron. Remove a 17-inch diameter tree that will be impacted by sidewalk installation.
10013 E. Bexhill Dr	Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace. Remove and replace existing concrete driveway apron. Remove existing stone lead walk and replace with concrete as needed to allow for sidewalk installation. Remove a 20-inch diameter tree that will be impacted by sidewalk installation.
10009 E. Bexhill Dr	Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace. Remove and replace existing concrete driveway apron. Remove existing stone lead walk and replace with concrete as needed to allow for sidewalk installation.
10005 E. Bexhill Dr	Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace. Remove and replace existing concrete driveway apron. Remove existing stone lead walk and replace with concrete as needed to allow for sidewalk installation. Remove two shrubs to allow for new sidewalk installation. May need to adjust water valve.
10001 E. Bexhill Dr	Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace. Remove existing stone lead walk and replace with concrete as needed to allow for sidewalk installation. Construct ADA ramp before the driveway to create a crosswalk to Old Spring Rd.

 The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant