

Old Spring Road
Public Right-of-Way Construction Impacts

Side: West, Even Numbers
 Limits: E. Bexhill Dr to Saul Rd
 Sidewalk Width: 5 Ft
 Sidewalk Material: Concrete
 Road Width: 26-Ft Curb to Curb

ADDRESS	CONSTRUCTION IMPACTS
10000 E. Bexhill Dr, side of property along Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace on the Old Spring Rd side of the property. Construct ADA ramp at the intersection of Old Spring Rd and E. Bexhill Dr. Sidewalk will run behind utility pole; # 780432-1030. Relocate utility pole guide wire. Remove and replace existing concrete driveway apron. Remove a 16-inch diameter tree that will be impacted by sidewalk installation. Remove large shrub behind utility pole and groundcover landscaping as needed to allow for sidewalk installation
9922 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace. Remove and replace existing concrete driveway apron. Remove stone lead walk and replace with concrete as needed to allow for sidewalk installation.
9920 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace. Remove and replace existing concrete driveway apron. Remove stone lead walk and replace with concrete as needed to allow for sidewalk installation. Sidewalk will run behind utility pole; #779432-9820. Relocate utility pole guide wire. Remove a large multi-stem tree that will be impacted by sidewalk installation. Remove shrubs, groundcover landscaping and stone pavers as needed to allow for sidewalk installation. Relocate 25 MPH Speed sign.
9918 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace. Remove existing stone driveway apron and replace with concrete. Remove two trees that are 24 and 33 inches in diameter that will be impacted by sidewalk installation.

☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant

Old Spring Road
Public Right-of-Way Construction Impacts

Side: West, Even Numbers
 Limits: E. Bexhill Dr to Saul Rd
 Sidewalk Width: 5 Ft
 Sidewalk Material: Concrete
 Road Width: 26-Ft Curb to Curb

ADDRESS	CONSTRUCTION IMPACTS
9916 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace. Remove and replace existing concrete driveway apron. Sidewalk will run behind utility pole; # 779432-9209. Relocate utility pole guide wire. Remove a 40-inch diameter tree that will be impacted by sidewalk installation.
9914 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace. Remove and replace existing concrete driveway apron. Remove stone lead walk and replace with concrete as needed to allow for sidewalk installation. May need to adjust Water valve.
9912 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace. Remove and replace existing concrete driveway apron. Remove and replace concrete lead walk as needed to allow for sidewalk installation. Sidewalk will run behind utility pole; # 779431-9594. Remove a 38-inch diameter tree that will be impacted by sidewalk installation. Remove groundcover landscaping as needed to allow for sidewalk installation.
9910 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace. Remove and replace existing concrete and asphalt driveway apron.
9908 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace. Remove and replace existing concrete driveway apron. Sidewalk will run behind utility pole; # 779431-8081. Remove a 30-inch diameter tree that will be impacted by sidewalk installation.
9906 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace. Remove and replace existing concrete driveway apron. Remove two trees that are 15 and 24 inches in diameter that will be impacted by sidewalk installation.
9904 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace. Remove and replace existing concrete driveway apron. Sidewalk will run behind utility pole; # 779431-7567.

☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant

Old Spring Road Public Right-of-Way Construction Impacts

Side: West, Even Numbers
 Limits: E. Bexhill Dr to Saul Rd
 Sidewalk Width: 5 Ft

Sidewalk Material: Concrete
 Road Width: 26-Ft Curb to Curb

ADDRESS	CONSTRUCTION IMPACTS
9900 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace on the Old Spring Rd side of the property. Construct ADA ramp at the intersection of Old Spring Rd and Littledale Rd. Remove and replace existing concrete driveway apron. Remove brick lead walk and replace with concrete as needed to allow for sidewalk installation. Remove two trees that are 16 and 25 inches in diameter that will be impacted by sidewalk installation. A 45-inch diameter tree may also be impacted by sidewalk installation. Remove groundcover landscaping as needed to allow for sidewalk installation. May need to adjust storm drain inlet top
9820 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace on the Old Spring Rd side of the property. Construct ADA ramp at the intersection of Old Spring Rd and Littledale Rd. Remove and replace existing concrete lead walk as needed to allow for sidewalk installation. Sidewalk will run behind utility pole; # 779431-6749. Remove a 14-inch diameter tree that will be impacted by sidewalk installation. May need to adjust storm drain inlet top.
9816 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace. Remove and replace existing concrete driveway apron. Sidewalk will run in front of two utility poles; #779431-6333, #779431-6124. Remove two trees that are 6 and 10 inches in diameter that will be impacted by sidewalk installation.
9812 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace. Remove and replace existing concrete driveway apron. May need to adjust Water valve.

☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant

Old Spring Road Public Right-of-Way Construction Impacts

Side: West, Even Numbers
 Limits: E. Bexhill Dr to Saul Rd
 Sidewalk Width: 5 Ft
 Sidewalk Material: Concrete
 Road Width: 26-Ft Curb to Curb

<p>9808 Old Spring Rd</p>	<p>Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace. Remove and replace existing concrete and stone paver driveway apron. Remove existing stone lead walk and replace with concrete as needed to allow for sidewalk installation. Sidewalk will run in front of utility pole: # 779431-5807. Remove bushes, shrubs and groundcover landscaping as needed to allow for sidewalk installation. Adjust Manhole Cover and Gas valve.</p>
<p>9804 Old Spring Rd</p>	<p>Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace. Remove and replace existing concrete driveway apron. Sidewalk will run in front of utility pole; # 779430-5797. Adjust Manhole Cover.</p>
<p>3601 Saul Rd, side of property along Old Spring Rd</p>	<p>Construct a 5-ft-wide concrete sidewalk with a 1-3-ft greenspace on the Old Spring Rd side of the property. Construct ADA ramp at intersection of Old Spring Rd and Saul Rd. Remove and replace existing concrete driveway apron. Remove and replace concrete lead walk as needed to allow for sidewalk installation. Relocate Stop sign and two Street Signs.</p>

☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant