

**Kent Street**  
**Public Right-of-Way Construction Impacts**

Side: South, Even Numbers  
 Limits: E. Bexhill Dr to Stoneybrook Dr  
 Sidewalk Width: 5 Ft  
 Sidewalk Material: Concrete  
 Road Width: 24-Ft Curb to Curb

<b>ADDRESS</b>	<b>CONSTRUCTION IMPACTS</b>
3306 Kent St	Construct ADA ramp at intersection of Kent St and E. Bexhill Dr. Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace on the Kent St side of the property. Remove existing stone lead walk and replace with concrete as needed to allow for sidewalk installation. Sidewalk will run behind utility pole; #780432-4469. Remove a 27-inch diameter that will be impacted by sidewalk installation. Relocate No Thru Trucks sign and Stop Sign Ahead sign.
3214 Wake Dr, side of property along Kent St	Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace on the Kent St side of the property. Tie into existing sidewalk and bus stop at intersection. Remove and replace existing concrete driveway apron. Relocate Stop sign.
3211 Wake Dr, side of property along Kent St	Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace on the Kent St side of the property. Construct ADA ramp at intersection of Kent St and Wake Dr. Sidewalk will run behind utility pole; #780432-5862. Remove and replace existing concrete driveway apron. Remove a 20-inch diameter tree that will be impacted by sidewalk installation.
3204 Kent St	Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace on the Kent St side of the property. Remove and replace existing concrete driveway apron. Sidewalk will run in front of utility pole; #780432-7653. Relocate 25 MPH Speed sign.
9916 Hillridge Dr, side of property along Kent St	Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace on the Kent St side of the property. Construct ADA ramp at intersection of Kent St and Hillridge Dr. Remove an 18-inch diameter tree that will be impacted by sidewalk installation. Remove tree stump.

 The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant

**Kent Street**  
**Public Right-of-Way Construction Impacts**

Side: South, Even Numbers  
 Limits: E. Bexhill Dr to Stoneybrook Dr  
 Sidewalk Width: 5 Ft  
 Sidewalk Material: Concrete  
 Road Width: 24-Ft Curb to Curb

ADDRESS	CONSTRUCTION IMPACTS
9917 Hillridge Dr, side of property along Kent St	<p>Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace on the Kent St side of the property.</p> <p>Construct ADA ramp at intersection of Kent St and Hillridge Dr. Sidewalk will run behind utility pole; # 780432-9145.</p> <p>Trim low hanging branches from the evergreen tree that extend into the path of the proposed sidewalk.</p> <p>Relocate two Speed Bump signs and two 20 MPH Speed signs.</p>
3104 Kent St	<p>Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace.</p> <p>Remove and replace existing concrete driveway apron.</p> <p>Sidewalk will run behind utility pole; # 781432-1036.</p> <p>Remove one multi-stem near the utility pole that will be impacted by sidewalk installation.</p> <p>Two other multi-stem trees may also be impacted by sidewalk installation.</p> <p>Remove large tree stump.</p> <p>Clear brush and groundcover landscaping around the utility pole as needed to allow for sidewalk installation.</p>
3102 Kent St	<p>Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace.</p> <p>Remove and replace existing concrete driveway apron.</p> <p>Sidewalk will run behind fire hydrant.</p> <p>Remove a multi-stem from behind the fire hydrant that will be impacted by sidewalk installation.</p> <p>Clear brush and remove groundcover landscaping from behind and around the fire hydrant as needed to allow for sidewalk installation.</p>
3100 Kent St	<p>Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace.</p> <p>Remove and replace two existing concrete and paver driveway aprons.</p> <p>Sidewalk will run behind utility pole; # 781432-2425.</p> <p>Remove a 26-inch diameter tree that will be impacted by sidewalk installation.</p> <p>Clear brush and remove groundcover landscaping from behind and around the utility pole as needed to allow for sidewalk installation.</p> <p>Adjust Gas valve.</p>
Section of Kent St from 3100 Kent St to Stoneybrook Dr	<p>Construct a 5-ft-wide concrete sidewalk with a 2-3-ft greenspace and tie into existing sidewalk and bus stop near Stoneybrook Dr.</p> <p>Sidewalk will run behind utility pole; # 781432-3320.</p> <p>Clear brush and trim low hanging branches as needed to allow for sidewalk installation.</p>

☞ The above impacts are based on a preliminary investigation and are subject to change at any time as field conditions warrant