

Old Spring Road
Public Right-of-Way Construction Impacts

Side: South, Even Numbers
Limits: Old Spring Rd from Beach Dr to Elrod Rd
Elrod Rd from Old Spring Rd to Saul Rd
Saul Rd from Elrod Rd to Kingston Rd
Sidewalk Width: 5 Ft
Sidewalk Material: Concrete

ADDRESS	CONSTRUCTION IMPACTS
Intersection Old Spring Rd and Beach Dr	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace to tie into existing asphalt sidewalk.
9501 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace existing concrete driveway apron. Adjust sidewalk to run behind first utility pole closest to Beach Dr, pole number PEP736956. Relocate utility pole guide wires. Clear small shrubs/brush and ground cover landscaping to allow sidewalk to run behind utility pole. Remove one 45-inch diameter tree that will be impacted by sidewalk installation. Remove ground cover landscaping around tree as needed to allow for sidewalk installation. Adjust sidewalk to run in front of second utility pole; #780429-3416.
9541 E. Bexhill Dr, side of property along Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace stone and brick lead walk as needed to allow for sidewalk installation. Remove one 47-inch diameter tree that will be impacted by sidewalk installation.
Intersection of Old Spring Rd and E. Bexhill Rd	Construct two ADA ramps. Relocate Stop sign.
9600 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Adjust sidewalk to run behind storm drain inlet top.
9604 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace existing concrete driveway apron. Sidewalk will run in front of utility pole; # 780429-0232.
9608 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace existing concrete driveway apron. Remove two 9-inch diameter trees that will be impacted by sidewalk installation. Sidewalk will run in front of utility pole; # 779429-9537.
9612 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace existing concrete and brick paver driveway apron. Adjust sidewalk to run behind storm drain inlet top. Sidewalk will run behind utility pole; # 779429-8652. Relocate utility pole guide wires. Remove bushes and ground cover landscaping as needed to allow for sidewalk installation.

Old Spring Road
Public Right-of-Way Construction Impacts

Side: South, Even Numbers
Limits: Old Spring Rd from Beach Dr to Elrod Rd

Elrod Rd from Old Spring Rd to Saul Rd
 Saul Rd from Elrod Rd to Kingston Rd
 Sidewalk Width: 5 Ft
 Sidewalk Material: Concrete

Old Spring Road

Public Right-of-Way Construction Impacts

Side: South, Even Numbers
 Limits: Old Spring Rd from Beach Dr to Elrod Rd
 Elrod Rd from Old Spring Rd to Saul Rd
 Saul Rd from Elrod Rd to Kingston Rd
 Sidewalk Width: 5 Ft
 Sidewalk Material: Concrete

ADDRESS	CONSTRUCTION IMPACTS
9616 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace existing concrete driveway apron. Remove one 16-inch diameter tree that will be impacted by sidewalk installation. Remove ground cover landscaping as needed to allow for sidewalk installation.
9620 Old Spring Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace existing asphalt driveway apron. Adjust sidewalk to run behind storm drain inlet top. Sidewalk will run behind utility pole, # 779429-6770, and fire hydrant. May need to relocate utility pole guide wires.
9624 Elrod Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace existing concrete driveway apron. Remove and replace existing stone lead walk as needed to allow for sidewalk installation. Two small 3-inch trees may be impacted by sidewalk installation. Remove bushes, shrubs and ground cover landscaping as needed to allow for sidewalk installation.
9631 Hawick Ln, side of property along Elrod Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove one 26-inch diameter tree that will be impacted by sidewalk installation. Clear brush and remove landscaping as needed to allow for sidewalk installation. Construct ADA ramp at intersection to cross Hawick Ln across from address 9632 Hawick Ln.
9632 Hawick Ln	Construct ADA ramp. Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Adjust sidewalk to run in-between utility pole and fire hydrant. May need to narrow sidewalk to 4-ft.
9636 Elrod Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace existing concrete driveway apron. Remove and replace existing stone lead walk as needed to allow for sidewalk installation. Two 18-inch diameter tree may be impacted by sidewalk installation.
9640 Elrod Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace existing concrete driveway apron. Adjust sidewalk to run in front of utility pole and guide wires. Clear brush, trim low branches and remove landscaping near intersection as needed to allow for sidewalk installation.
Intersection of Elrod Rd and Calvend Ln	Construct two ADA ramps. Relocate Stop sign. Sidewalk will run in front of utility pole at intersection.

ADDRESS	CONSTRUCTION IMPACTS
9700 Elrod Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace existing concrete driveway apron. Two trees, 16-inch and 18-inch, may be impacted by sidewalk installation.
9704 Elrod Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace existing concrete driveway apron. One 23-inch diameter tree may be impacted by sidewalk installation. Adjust sidewalk to run in front of utility pole; # 778430-9116.
9708 Elrod Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace existing concrete driveway apron. Remove and replace brick lead walk as needed to allow for sidewalk installation. Remove one 22-inch diameter tree that will be impacted by sidewalk installation. Remove bushes, shrubs and ground cover landscaping as needed to allow for sidewalk installation. Relocate No Parking sign.
9712 Elrod Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace existing concrete driveway apron. Remove and replace existing concrete lead walk as needed to allow for sidewalk installation. One 25-inch diameter tree may be impacted by sidewalk installation. Adjust sidewalk to run in front of utility pole. May need to relocate utility pole guide wires. Relocate 25 MPH Speed sign.
9716 Elrod Rd	Construct a 5-ft-wide concrete sidewalk with a 1-2-ft greenspace. Remove and replace existing concrete driveway apron. Remove and replace existing stone lead walk as needed to allow for sidewalk installation. Remove shrubs and ground cover landscaping as needed to allow for sidewalk installation. Adjust sidewalk to run in front of utility pole, # 778439-5029, and tie into existing sidewalk. Relocate Crosswalk sign.